

Information regarding Synchronisation of New Generators in North Eastern Region under perview of NERLDC

Sl. No.	Name of Element	Unit No.	Name of Owner	Application for Start Up Power		Grant of Start Up power by NERLDC	Application for Extension of Start Up Power	Grant of Extension of Start Up power by NERLDC	Application for Extension of Start Up Power	Grant of Extension of Start Up power by NERLDC	Application for First time Synchronisation	Provisional Approval for Synchronization by NERLDC	First Time Synchronisation		Date of Commercial Operation
				Date of Application	Communication by NERLDC								Date	Time in Hrs	
1	Bongaigaon Thermal Power Plant	1	NTPC	11.09.14	17.09.14	01.11.14	27.03.15	31.03.15	18.05.15	26.05.15	18.06.15	19.06.15	22.06.15	21:30	01.04.16
2	Bongaigaon Thermal Power Plant	2	NTPC	17.06.16	20.06.16	22.06.16	No Extension of Start Up Power Applied by NTPC				12.02.17	13.02.17	13.02.17	00:59	01.11.17
3	Pare Hydro Electric Power Plant	2	NEEPCO	03.04.18	03.04.18	27.04.18	No Extension of Start Up Power Applied by NEEPCO				04.05.18	09.05.18	09.05.18	19:42	21.05.18
4	Pare Hydro Electric Power Plant	1	NEEPCO	03.04.18	03.04.18	27.04.18	No Extension of Start Up Power Applied by NEEPCO				14.05.18	16.05.18	22.05.18	12:55	28.05.18
5	Bongaigaon Thermal Power Plant	3	NTPC	31.05.18	13.06.18	05.07.18									